

Hutt Floodplain management plan

Work Area	Plan Achievements			Programme
Structural	Completed to June 2003	Completed 2003/04	Proposed for 2004/05	Proposed in 2003/2013 LTCCP
Estuary Bridge to Kennedy-Good Bridge (RB)				
Alicetown Stopbank	Design	Draft Tender docs	Tender	Construction by 2007
Boulcott / Hutt				Construction by 2012
City Centre				Design by 2013
Kennedy-Good Bridge to Birchville (RB)				
Norfolk Street stopbank	Design	Construction	Additional works	
Estuary Bridge to Kennedy-Good Bridge (LB)				
Strand Park stopbank	Design		Detailed design	Construction by 2010
Opahu Pumping		Concept design and consents	Detailed design	Construction by 2006
Ava Bridge stopbank		Concept	Detailed design	Construction by 2008
Kennedy-Good Bridge to Silverstream Bridge (LB)				
No budget yet (post 2013)				
Silverstream Bridge to Gemstone Drive (LB)				
Whirinaki Crescent (LB)		Preliminary design, substantially complete	Land negotiations	Complete construction by June 2007
Trentham to Gemstone Drive (LB)				No budget yet (post 2013)
River Management				
Mouth to Kennedy-Good Bridge				
Ava to Ewen	Design	Viewing platform	River diversion	Complete construction by 2005
Port Road				
Kennedy-Good Bridge to Silverstream Bridge				
Belmont	Design and consents	Construction	Additional works	
Silverstream Bridge to Maoribank				
No budget yet (post 2013)				
Maoribank to Gemstone Drive				
Bridge Road				Complete by 2010
Non-structural Measures				
District Plan measures	Complete draft provisions	consultation commenced	Assist HCC and UHCC in plan change process	Complete changes to HCC and UHCC plans
Emergency Management measures	5 Projects completed	5 Projects completed		Complete all emergency management projects identified in the HRFMP
Voluntary actions	Ongoing	Hutt River Flood Hazard fact sheet		
Environmental Strategy				
Ranger Service	Continue with ranger service	Continue with ranger service	Continue with ranger service	Continue with ranger service
Enhancement works				
Ava to Ewen	Design	Viewing platform	Commence planting	Complete 2010
Belmont	Design	Planting and walkway		
Whirinaki Crescent				Complete 2007
Boulcott				Complete 2012
Hutt River Trail				
Estuary Bridge Underpass	Design	Construction		
Planting Natives Trees	2,100 planted	Belmont 3800 + maintenance 2520	Continue planting	Continue planting natives