



Hutt FMP summary progress table

Work Area	Plan Achievements		Programme	
	Completed to June 2007	Completed 2007/08	Proposed for 2008/09	Proposed in 2008/2016 LTCCP
Non-structural measures				
District Plan measures	Completed Hutt City Plan change Collated information for UHCC plan change	UHCC plan change programme deferred until 2007/08	Progress district plan change with UHCC	Complete UHCC Plan change
Emergency Management Measures	Completed HRFMP projects			
Voluntary Actions	Hutt River Flood Hazard Fact sheet	On going Providing hazard information	On going Providing hazard information	On going Providing hazard information
Structural Measures				
River Mouth to Kennedy Good Bridge				
Ava to Ewen Project	Completed, Stage 1 and 2 of the project and part of Stage 3, Opahu pump station	Completed, Stage 3, Ava Rail left stopbank reconstruction and waterway upgrade	Complete, Stage 4, Strand Park stopbank reconstruction	Complete Ava to Ewen project by 2010.
Boulcott/Hutt stopbank	Completed Phase 1 Boulcott/Hutt stopbank feasibility study and progressed with Phase 2	Completed feasibility study to determine a preferred alignment	Progress with the detailed design and designation/consent phase	Complete Boulcott/Hutt stopbank by 2013
City Centre stopbank				Progress with stopbank reconstruction works
Estuary to Ava Bridge stopbanks, Pharazyn Street stopbank and associated channel works				No budget yet (post 2016)
Kennedy Good Bridge to Silverstream Bridge				
Belmont Edge protections and Norfolk Street flood gate	Structural and district plan measures complete			

Principal stopbanks from KGB to Pomare and associated channel works				No budget yet (post 2016) Stopbanks are in good condition and only minor works are necessary
Silverstream to Maoribank				
Whirinaki Crescent (LB)	Completed the land purchase negotiations and part of Stage 1 works	Completed about 95% of reconstruction of the stopbank	Complete construction	
Ebdentown rock lining				2009/10
Principal stopbanks from Trentham to Maoribank and associated channel works				No budget yet (post 2016) Stopbanks are generally adequate except for a short length upstream of the Moonshine Bridge.
Maoribank to Gemstone Drive				
Maoribank Riverbed stabilisation	Investigations commenced	Stage 1 risk assessment complete and progressed with option development	Complete investigations and develop a management strategy	Implement measures to lower the risk to an acceptable level
Bridge Road edge protections				2009/10
Akatarawa/Gemstone stopbanks				No budget yet (post 2016)
Environmental Strategy				
Ranger Service	Continue with ranger service	Continue with ranger service	Continue with ranger service	Continue with ranger service
Enhancement works				
Ava to Ewen	Completed planting, walkways and the viewing platform	Completed Stage 1, planting for establishing an Inanga spawning habitat in the Opahu Stream	Complete Inanga spawning habitat planting	Complete 2010
Belmont	Completed all landscaping works			
Whirinaki Crescent		Planting and landscaping	Complete planting	
Boulcott/Hutt				Complete 2013
Hutt River Trail				
Estuary Bridge Underpass	Ongoing	Ongoing maintenance	Ongoing maintenance	
Planting Native Trees	32,000 natives and grasses planted as part of the Ava to Ewen and Belmont projects	About 3,700 wetland and upslope natives, planted in the Opahu Stream		Continue planting natives