

## Proposed Regional Transport Programme Status Report (August 2006)

## Passenger Transport Projects - Greater Wellington Regional Council (Lead agency)

## Project Status (for projects with start dates before 2016)

Corridor	Project No.	Passenger Transport Project	Planned Progress	Overall Progress	Key Consultancy/ Contractor	Progress Issues	Indicative Start (Year)			Comments
							Investigation	Design	Construction	
Wairarapa	2	Wairarapa Rolling Stock		36%	Toll NZ		Indicative start in 2006/07	Indicative start in 2006/07	Indicative start in 2006/07	
Northern Suburbs	3.1	Johnsonville Rolling Stock		2%	Halcrow		Indicative start in 2006/07			
Regional	3.2	Track & Signal Upgrades		9%	Halcrow		Indicative start in 2006/07	Indicative start in 2006/07		
Regional	3.3	New Rolling Stock		9%	Halcrow		Indicative start in 2006/07	Indicative start in 2006/07	Indicative start in 2008/09	
Western	4	Western Corridor Rolling Stock		0%	(GWRC)		Indicative start in 2010/11	Indicative start in 2010/11	Indicative start in 2010/11	
Western	5	Mackay's to Raumati Double Track		0%	ONTRACK		Indicative start in 2006/07	Indicative start in 2009/10	Indicative start in 2010/11	
Western	6	Kapiti Rail Stations		0%	ONTRACK		Indicative start in 2006/07	Indicative start in 2007/08	Indicative start in 2008/09	
Wairarapa	7.1	Rail Station Maintenance & Upgrades - Wairarapa		6%	Toll NZ ONTRACK		Indicative start in 2006/07	Indicative start in 2006/07	Indicative start in 2006/07	Consents required Moving heritage building
Regional	7.2	Rail Station Maintenance & Upgrades - Other		0%	Toll NZ ONTRACK					No progress
Regional	13	Bus Priority Measures		0%	RCAs		Indicative start in 2006/07	Indicative start in 2007/08	Indicative start in 2010/11	
Regional	14	Real Time Information		0%	Bus & rail Operators		Indicative start in 2007/08	Indicative start in 2008/09	Indicative start in 2009/10	
Regional	15	Integrated Ticketing		0%	Bus & rail Operators		Indicative start in 2006/07	Indicative start in 2006/07	Indicative start in 2007/08	
Wairarapa	24	Wairarapa Log Freight		8%	CentrePort & Pentach Forests		Indicative start in or prior to 2005/06	Indicative start in 2006/07	Indicative start in 2006/07	Subject to funding confirmation and improved log prices
Regional	25	Additional Cost of Access HRC Review		1%			Indicative start in 2007/08	Indicative start in 2007/08	Indicative start in 2007/08	