

Otaki FMP summary progress table

Work Area	Plan Achievements		Programme	
	Completed to June 2011	Completed 2011/12	Proposed for 2012/13	Proposed in 2012/2022 LTCCP
Chrystalls				
Stopbank	Completed 2000			
Extended Stopbank	Construction completed and progressed with land purchase negotiations	Land purchase completed		
Rangiuru Floodgates	Completed 2002			
Lower Waitohu Stream Project includes South Waitohu and Convent Road improvements	Developed flood mitigation options and commenced consultation with KCDC.	Progressed with consultation on flood mitigation options with land owners	Progress with land entry negotiations and carry out maintenance works on the stream and existing stopbank	Complete low stopbank at 74 Convent Road
North Bank Repairs				Proposed for 2013/14
House Raising				
Lethbridge (02)				No budget yet
Rangiuru (22)				No budget yet
South Waitohu (06)				No budget yet
Mangapouri Stream				No budget yet
Culverts (by KCDC)	3 Culverts			No further budget
Stream widening				No budget yet
South Bank Stopbank			Investigate conceptual options for relocating the stopbank	Proposed to commence in 2016/17
Harpers Stopbank				No budget yet
Lutz Upper and Lower Stopbank	Completed 1999			
Katihiku Floodgates				No budget yet
Seaward Extension				No budget yet
River Management				
Katihiku	Progressing			Progress
Gas Line	Progressing	Concept designs completed	Complete 2012/13 works programme	Progress
Batching/Campbells	Progressing	Lethbridge edge protections completed		Progress
Bridges	Completed in 2009/10			
Ballast/Tracey	Progressing	Concept designs for Traceys completed		Progress
Chrystalls Bend	Completed 1994			
Hughes	North Bank only			No further budget
Hughes/Lutz	North Bank only			Start South Bank 2013/14
Taylor/Mansell	North Bank only			
Lower Gorge				Progress

Non-structural				
Non-structural in KCDC DP	Completed 1997 with updates in 2004 and 2009			Update as required
GWRC Advice	Ongoing	Ongoing	Ongoing	Ongoing
Community Preparedness	Achieved	Ongoing	Ongoing	Ongoing
Environmental Strategy				
Mouth				
Chrystalls Bend	Completed 1995 Further enhancement completed 2011			
Walkway through Winstones	Completed 2004			
Walkway to Chrystalls	Completed including the section under SH1 and rail bridge	Continued with planting at the Bridges		
Walkway to Rahui				Continue with land entry negotiations
Environmental Strategy	Prepared 1999		Commence review	Complete review
Friends initiatives	Ongoing support	Ongoing support	Ongoing support	Ongoing support
FMP Review				
FMP progress review				Complete review