

Wairarapa Projects

LWVDS summary progress table

Work Area		Progress	Programme	
River/Reach	Description	Completed to June 2012	Proposed for 2012/13	Proposed in 2012/2022 LTCCP
Ruamahanga - Waiohine to Waihenga	• Setback/upgrade stopbanks	80%	0%	100%
	• Willow buffer zones ¹	100%	0%	
	• Bank protection	60%	25%	
	• Fencing ¹	100%	0%	
Ruamahanga - Waihenga to Tuhitarata Bridge	• Boulder groynes	75%	3%	100%
	• Setback/upgrade stopbanks	90%	0%	
	• Removal of overburden from the berm	0%	0%	
Ruamahanga - Tuhitarata Bridge to Lake Onoke	• Boulder rip rap	50%	15%	100%
	• Planting	35%	10%	
Tauherenikau	• Upgrade stopbank	60%	0%	100%
	• Willow buffer zone ¹	100%		
	• Fencing ¹	100%		
Tributaries	• Willow buffer zone ¹	100%	0%	100%
	• Land Purchase	100%		
	• Stopbank	60%		

Note: The LWVDS Development Works Programme has been revised from 2012/13 year. The percentages given are based on the revised programme. A significant item included is removal of overburden from the berm between Waihenga and Tuhitarata Bridges.

¹ Willow buffer zones and fencing has been removed from the revised Development Works Programme, and included in the Scheme Maintenance Programme.