

Otaki FMP summary progress table

Work Area	Plan Achievements		Programme	
	Structural	Completed to June 2008	Completed 2008/09	Proposed for 2009/10
Chrystalls				
Stopbank	Completed 2000			
Extended Stopbank	Construction completed	Maintenance and tidying up completed	Complete land purchase	
Rangiuru Floodgates	Completed 2002			
South Waitohu Stopbank	Progressed with design and consent applications	project deferred for completion with Convent Road		Complete in 2010/11 with Convent Road works
North Bank Repairs				Proposed for 2013/14
Convent Road improvements				Complete in 2010/11
House Raising				
Lethbridge (02)				No budget yet
Rangiuru (22)				No budget yet
South Waitohu (06)				No budget yet
Mangapouri Stream				No budget yet
Culverts (by KCDC)	3 Culverts			No further budget
Stream widening				No budget yet
South Bank Stopbank				No budget yet
Harpers Stopbank				No budget yet
Lutz Upper and Lower Stopbank				No budget yet
Katihiku Floodgates				No budget yet
Seaward Extension				No budget yet
River Management				
Katihiku	Progressing			Complete
Gas Line	Progressing			Complete
Batching/Campbells	Progressing			Complete 2011/12
Bridges	Progressing		Construct edge protections	
Ballast/Tracey	Progressing			No further budget
Chrystalls Bend	Completed 1994			
Hughes	North Bank only			No further budget
Hughes/Lutz	North Bank only			Start South Bank 2012
Taylor/Mansell	North Bank only			
Lower Gorge				Budget start 2012/13

Non-structural				
Non-structural in KCDC DP	Completed 1997 Flood hazard revised in 2004			Include revised hazard maps in the district plan
GWRC Advice	Ongoing	Ongoing	Ongoing	Ongoing
Community Preparedness	Achieved	Ongoing	Ongoing	Ongoing
Environmental Strategy				
Mouth				
Chrystalls Bend	Completed 1995	Further enhancement completed		
Walkway through Winstones	Completed 2004			
Walkway to Chrystalls	Partly completed	Second foot bridge completed	complete	
Walkway to Rahui				Progress
Ecological Strategy	Prepared 1999			
Friends initiatives	Ongoing Support	Ongoing Support	Ongoing Support	Ongoing Support
FMP Review				
FMP review			Commence review	Complete